

Construction Timetable

Mt Mistake to Bare Rock – Scenic Rim Trail	Commence (week no.)	Complete (week no.)	Notes
Thornton Trailhead (private land)	Week1	Week 4	Assumes same building contractor as for Ecocamps
Sunrise Deck	Week 1	Week 3	Assumes same building contractor as for Ecocamps
Management Track I and Walking Trail Deviations- Mt Mistake Property to the Mt Castle Lookout Road	Week 1	Week 17	Assumes 2 management track-building teams of 4 with 2x1m wide mini-excavators. Two teams working simultaneously. Assume average 75m/day for each team for the northern 8km. Crews work nine days on, 5 days off. (80 days in total assumes average rain days). Class 5 deviation trail sections and 1.2km new trail to link to Western management road. Overnight Mt Mistake Farmhouse accommodation for Team A and Goomburra Valley for Team B.
Re-construct short access track from Manna Gum to Cascades Trail	Week 1	Week 5	Lay clean-sourced gravel to short section of walk to be constructed from Manna Gum gate to Cascades Trail. Walking trail team to do short walking track section. This is to remove shared road with SRT maintenance vehicles.
Complete laying gravel on the Thornton to Mt Mistake road (private land)	Week 1	Week 5	Lay clean-sourced gravel to the steep ascent/descent areas of the existing road – approx. 2km
Amphitheatre View Wilderness Ecocamp Construction and lookout deck	Week 1	Week 12	Assumes contracted builder, engineering and architectural services, 7 individual sleeping cabins, central common room and services building, landscaping.
Walking Trail – Woodcutters Ecocamp to Bare Rock	Week 2	Week 9	Working concurrently with team undertaking Mt Castle Lookout to Woodcutters Ecocamp trail. Approx 5km of class 5 trail. One team of 6 based at Goomburra farm base camp Average 150m/day. Some sections easy building conditions (e.g. old snig tracks). Crews work nine days on, 5 days off.
Mt Mitchell Track to Canopy Ecocamp	Week 6	Week 8	Upgrade a short section (450m) of existing track that links the QPWS Mt Mitchell Track with the Spicers Nature Refuge. Upgrade of the existing track through Spicers Peak Nature Refuge to Canopy Ecocamp. track Assumes track-building team of two, overnight farm camp accommodation at Spicers Peak Nature Refuge.
Woodcutters Ecocamp	Week 6	Week 18	Assumes same contracted builder as Amphitheatre View site, 7 individual sleeping cabins, central common room and restored woodcutters hut, landscaping, on-roof solar. Building team camp at Goomburra.
Walking Trail– Mt Castle Lookout to Woodcutters Ecocamp	Week 14	Week 26	Approx 4.5km of class 5 trail. One team of 4 based at Goomburra base camp Average 100m/day. Crews work nine days on, 5 days off. Some sections easy building conditions. Some sections involve use of Banshee Fire Trail, the Ridge Track and Cascades Trail. Steep sections will require contouring, raised steps and local rock work.
Completion of Project		Week 26	